

KINTO – PET Blowing Machine Daily Checklist

Date: ____ / ____ / ____

Shift: ☐ Regular ☐ Morning ☐ Afternoon ☐ Night

Supervisor Name: _____

Section 1: PET Blowing Machine

Task	Verification Criteria	Result (Pass/Fail)	Remarks	Verified By (Name & Signature)
Check Hydraulic Fluid Levels	Ensure levels are within the recommended range			
Inspect Air Supply	Check for proper air pressure and leaks in the air supply system			
Clean the Machine	Remove any dust, debris, or buildup from surfaces			
	Clean any spills around the machine			
Inspect Safety Features	Test emergency stop switches and safety guards			
	Ensure safety interlocks are functioning			
Monitor Temperature	Check the operating temperature of the heating elements (if applicable)			

Section 2: Additional Notes / Observations

(To be filled by the plant team if any anomalies are detected)

Section 3: Supervisor Approval

✓ Reviewed & Approved By (Name & Signature): _____

✓ Date & Time: ____ / ____ / ____ & ____ : AM/PM

This checklist is to be maintained daily and submitted to the Quality & Operations Team at the end of each shift.

Note: Any failures or anomalies must be reported immediately for corrective action.